sphere-() presented by (USS) United States Steel

VOL. 2, NO. 8 . LABOR DAY, 1963

of schedule and have practically completed

their structures. The last land mass was

added to the Unisphere® on August 12, its

satellite rings are being set in place, and

final work on the Fair's symbol will be

completed in September. The Simmons

Beautyrest Center will also be finished this

month with a dozen other buildings taking

final shape in October and November. The

Port of New York Authority's Heliport

and Exhibit building and its Top of the

Fair restaurant will open to the public on

October 15 - the only Fair public facil-

ity to be in service in advance of opening

day. "Sidewalk superintendents" will have

an ideal view of construction progress

for December completion, with the re-

maining exhibits reporting on-time prog-

pavilions reaching the construction stage

now. Since they do not require pile

ress for final work early in 1964.

Another twenty pavilions are scheduled

There are a number of other smaller

from this vantage point.

1964-1965

LABOR LEADERS HAIL WORKERS FOR GREAT PROGRESS ON FAIR Four labor leaders provided statements

for the Labor Day issue of FAIR NEWS as salutes to the small army of workers building the Fair in Flushing Meadow Peter J. Brennan, president, Building & Construc-

tion Trades Council: We are proud of the fact that the Building and

Construction Industry and its various unions presented a no-strike pledge to Mr. Moses and the Fair as far back as the spring of 1961. We are still prouder that the pledge has been honored and we assure the Fair that it will continue to be honored

through the life of the Fair. Our men are dedicated to this job in the knowledge that the Fair will do much to sustain a lasting peace throughout the world by providing steel and concrete proof of the accomplishments of all

Industry Advisory Committee: As mediator and, in some cases, arbitrator in differences that have arisen and may arise during

Peter W. Eller, chairman, Building and Construction

the no-strike pledge work successfully. It is reassuring to know that we have well-oiled machinery to handle any possible dispute, so nothing can hamper the building of this great international exposition. In passing, I would like to commend the fine cooperation afforded by Peter J. Brennan, president, and Thomas Tobin, secretary of the Building and Construction Trades Council, in achieving the great results already evident. It represents a fine example of the Fair's theme, Peace Through Understanding. Raymond R. Corbett, president, N. Y. State AFL-CIO: As head of the State AFL-CIO, I find it gratifying to note the great employment opportunities pro-

such as the arterial complex. Labor owes a great debt to the Fair and its officials for enabling us to find more jobs for our men. The debt, no doubt, has been and will be paid off in dedication, skill and plain, old fashioned sweat.

Harry Van Arsdale, Jr., president, N.Y.C. Central Labor Council AFL-C10: The N.Y.C. Central Labor Council AFL-CIO has watched the Fair grow from nothingness to its present state of near-completion with justifiable pride. It is our men, pledged to refrain from strikes, who have put this great exposition on the road to completion for April 22, 1964 and we feel it is a reflec-

tion of our respect and admiration for the great

APRIL 22 OPENING ASSURED BY MEN WHO BUILD THE FAIR Construction Pace Reaches Peak as Fair Salutes Labor Day 1963 The rapid pace of construction at Flush-Many of the largest exhibitors are ahead

ing Meadow Park, where more than ninety pavilions are under way and many others set for completion in the fall, places the Fair right on schedule for its April 22 opening. President Robert Moses and other Fair officials joined exhibitors in hailing reports

of construction progress as "testimony to labor's significant contribution and a trib-

ute to the skill and dedication of the men whose work at the site is largely responsible for the fact that the Fair's gates will open on time." Electricians, carpenters, operating engineers, pile drivers, plumbers, steam-fitters, heating and ventilating experts, cement workers and many other specialists - a

small army of them - are all part of the team now working at full speed to shape steel and concrete into a wonderland for seventy million people. Over 12,936,660 man-hours of work have been completed since the start of construction - representing a payroll exceeding \$65 million. There were 9,332

workers employed on the Fair complex in July alone as the increasingly fast pace of exhibitor construction became readily visible throughout the square-mile site. To Members of The Building Trade Unions

We are happy to dedicate this issue of Fair News to you and trust you will share it with your family. When the Fair opens on April 22, 1964, you can take pride in the accomplishment of labor in completing this major project

of New York City

of world-wide significance on time. ROBERT MOSES President New York World's Fair









D. C. is marked by flag as section is hoisted

in December. Gas, Inc. — structural steel complete, The Arena — foundation work started. working on interior, exterior work and Austria — structure being prefabricated

in Austria.

American Machine and Foundry

Amphitheatre — renovation of the

(Monorail) - substructure work com-

pleted for AMF Monorail.

Bell System — structural steel building frame completed, working on roof, enclos-Better Living-foundation completed,

steel work started. Boy Scouts - land cleared, foundations to start next month. Brass Rail — twenty-two foundations

pleted enclosing building. Christian Science — exhibit building and adjoining reading room building are

120-foot Tower of Music has been installed. Building enclosed. Continental Circus—installing underground utilities.

Coca-Cola - Steel for the pavilion's

erected with the sides enclosed.

Continental Insurance — All excavation and pile driving have been completed. Dancing Waters—structure being pre-

fabricated for shipment to Fair. Denmark — Construction started on laminated wood structure.

Eastern Airlines - work to start Sep-

Eastman Kodak - work is 80% com-Electric Power & Light - the last piece of steel was put in place on August

13, right on schedule. Equitable Life Assurance Society — as of August 9, all foundation work was completed. Erecting side walls.

pleted, structural steel frame topped off August 22nd. First National City Bank - the em-

Federal Pavilion - foundation com-

Meridian Road, will open on September 16th. William R. Coglan and Robert F. Burns will be the officers in charge. The

branch will serve Fair and exhibitor em-

ployees. Structural steel erected for exhibit

Florida — All of the piling has been

driven, the concrete footing and founda-

building.

tions are being poured and steel construc-DIARY OF PROGRESS

tion has been started.

General Electric - General Electric

Progressland is estimated at 85% total completion. General Motors—structural steel work

Billy Graham - during the week of August 12, all underground mechanical work-including plumbing, electrical and

fire line installations — was completed.

Greyhound at the World's Fair building will be completely weathered in by September 1.

Guinea — working on foundations. Hall of Education — foundation completed, structural steel work started. Hall of Science — driving piles.

Hawaii - substructure work is pro-Hall of Free Enterprise — structural steel and roofing completed.

- structural steel completed, exterior finish nearing completion, working on interior. Scheduled to open October 15.

Hong Kong — structure 80% closed in. Exterior finish almost completed, in-

House of Good Taste - the threehome exhibit is scheduled for completion by mid-December. India - pile driving completed. Struc-

Indonesia - piling completed, foundation completed - structural steel work started.

International Business Machines the steel skeleton of the 90-foot ovoid theater has been completed and the Gunite

International Plaza — building one: structural framing, roofing and concrete was completed. Buildings two, three and four: foundations are complete and struc-

structural steel set to begin next month. Japan — foundations almost completed, structural steel placement to start soon. Johnson's Wax — topping-out ceremo-

work to start September 6. Masonic Brotherhood Foundation pile driving completed, work to start shortly

on rest of foundation work.

theater is now complete.

on foundations.

Mexico—pile driving completed, working on foundation. Structural steel placement started August 18. Missouri — structural steel complete

slab is about to begin. Mormons — the pre-cast concrete walls of the Pavilion of The Church of Jesus

and work on the roof decking and floor

steel being placed. New England States - foundation work started. New Jersey — foundation completed, and all 21 concrete pedestals completed. New York City — scale model of

der construction. Renovating interior of building. New York State — foundations com-

Pakistan — structure enclosed, except for roof. Placing structural steel. Parker Pen — piles complete — working on foundations. The Pavilion — pile driving completed. Pavilion of American Interiors - the

Philippines — working on foundation. Protestant Center — foundation completed, structural steel placement started August 20. Radio Corporation of America building is well ahead of schedule. All the steel is in place and the concrete floors,

one such crew. His men are both young and middle-aged. "It's hard work bending all day in the hot sun. You have to have a love for green

things. But most of all you have to have

vision to take a bare plot and see in your

mind how beautiful it will look because of

The first construction worker hired for the 1939-1940 New York World's Fair -

the work you have done."

Chris Kearney who literally helped to transform Flushing Meadow "from dump to glory" was hired in 1936 to maintain a filled in the swamps.

equipment sure makes a difference - it's all automatic now."

The Fair Corporation's own construc-

tion program is progressing right on

time. Eight of the Fair's ten administration

buildings are already in use by the exposi-

pleted. Working on exterior wall of theater, on tower concrete, and assembling steel compression ring on ground.

Ricksha Inn - steel construction in progress. Santa Maria - replica of Columbus

ramps and galleries have been placed.

work of landscape gardeners is done in the same manner in which it has been done for centuries. Augie Rosaspina, member of Local 751 of the Excavators Union, is foreman of

with an inscribed medal to back his claim is back on the job again.

power shovel preparing the ground for construction. Junk from the city dump How does construction compare in the span of 25 years bridging both Fairs? "Everything gets done much quicker now - steel is lighter, stronger, beams are smaller and the modern construction

ber. The Sinclair Service Station in the

Flushing Meadow Parking Field is approximately 25% complete. The other station in the Flushing Airport Parking Field

ing before the end of the year. Socony - structural steel work to start about September 1. Spain — working on foundations in one section of lot. Placing structural steel in other section and enclosing building. Sudan — foundations completed, struc-

Hall placing prefabricated walls and steel. Transportation and Travel Pavilionwork has begun on footings and founda-

dations started. United States Rubber - piles com-

Vatican Pavilion — the basement concrete work and the main floor concrete slab was completed on August 14. Place-

drinking fountains and comfort stations. There have been a lot of headaches here, not the least of which was coping with existing utility pipes used in the last

them.' But when I visualize the Fair with its millions of people using the utilities I am responsible for, I know everything will have been installed straight and symmetrically, the fountains will work and even the porpoises will be playing around in the environment they need to maintain their

worked a little harder and took advantage "Take a job like this one," he points out, referring to the RCA building, "you have to know mechanics and duct design.

through. But it's got to get done. They Construction is progressing at the rate of \$2.5 million per month and accelerating. Some \$23.7 million of the total \$48.5

Sermons From Science — construction started August 15. Seven-Up - work to start on foundation August 28th. Simmons — building complete and en-

pre-fab structures was begun August 12.

will be started within the next two weeks. SKF Industries - completed foundations for its 5000-square foot pavilion. Schedule calls for completion of the build-

Texas — the pavilions and the Music tion walls. Steel due next month.

working on foundations.

States Steel, has all the continents and orbital rings in place. Work to be completed in September.

United States Steel — the Unisphere,®

symbol of the Fair, presented by United

superintendent for the firm of plumbing contractors working on the RCA Pavilion, Chrysler exhibit, several of the large fountains, the Pavilion of Florida and public

health because I am a good plumber." "I've been a sheet metal worker for 25 years - foreman of 22 of them," says Joe Castelluccio, member of Local 20, Sheet Metal Workers Association. "How did I become a foreman? I just

work with a fixed tangent trying to figure out how you're going to get all the ducts

pleted. TRANSPORTATION FACILITIES The one-quarter mile long pedestrian overpass between the Willets Point Subway Station and the Fairgrounds, over which 50% of the visitors will enter the Fair, is now completed. The new 6-track Long Island Rail Road Station which connects to the pedestrian overpass is completed and in operation. The 111th Street bus terminal is finished and the Rodman Street terminal is complete except for final paving. Together they will accommodate 33 local buses at one time. The charter bus

18, in northern New York near the border.

Lunch hour interlude at future Terrace Club, on top of the Port Authority Helicopter Tower at the World's Fair. Harmonica Rascals at 165 WORKING DAYS TO OPENING DAY FAIR EXHIBITORS PRESE

Amphitheatre is scheduled for completion working on interior and pool area.

> General Cigar—foundation completed - structural steel placement completed.

Ford - structural steel completed,

Formica — structure almost enclosed,

working on exterior and interior finish.

completed. Started painting exterior and working on interior finish.

Port of New York Authority Heliport

terior finish being worked on.


tural steel work to start September 15.

shell is 90% finished.

tural steel erection has started. Ireland - foundation work for the stone and stucco-faced building complete;

nies planned for early September. The steel skeleton of the pavilion's huge disk-shaped

have been completed and building of the Frank Campanello digs foundations for flag poles at the Court of States.



Walter's International Wax Museum work will start August 22nd. Westinghouse - construction of the three 100-foot towers will proceed next

Clayton Dougles, Jerry Hyman, Dave Mercer,

H. N. De Clerk and Pete Santo roll out elec-

trical cable for the New York State Exhibit.

ment of the steel frame will begin on

August 26.

tions

ventilation. Have you any idea how much heat builds up in a television studio?

credo of Gerald Durant, American Bridge Division (U.S. Steel Corporation) man on the Unisphere® job. "I've been in every country in the world except Russia and Australia. I left steel construction work for a while when the


and Ornamental Iron Workers, Durant worked on the Port Authority Heliport for a while before starting on the Unisphere,® "I've worked on some pretty interesting jobs in my life, but I never saw one like Durant started in steel construction at

CITY WITHIN A CITY are finished. Final paving and other minor work will complete the remaining fields

tion from Flushing River and Bay, in order to provide clean surroundings for the new Marina. Also, the Corps of Engineers has three major dredges at work deepening the bay, and the breakwater is well advanced. One of the critically important basic

jobs on the Fair site is the completion of curbs and paving which requires exact schedules dovetailed with final phase electrical work and with exhibitors' construction. As of July 26th, 20.5% of the paving was in place. A contract was awarded for 3,500 bench

lation of the 350 poles from which flags of various nations, states and cities will be displayed was also started in July - more evidence of the Fair's quickening pace toward opening day ceremonies on April 22.



of the classes the union ran. SERVICE BUILDINGS AND FACILITIES CONSTITUTE

million Fair Corporation program for construction and landscaping has been com-

Young Warren Weltsek is general field

Travelers Insurance Companies — the 'red umbrella" building is well ahead of its construction schedule with all structural steel and concrete work completed. Underground World Home - foun-

couldn't work here unless they had enough "I'll tell you though — new challenges are like sauce on the macaroni you eat every day. The macaroni tastes the same, but it's when you change the sauce that you give it new flavor." "Work in steel and see the world" is the Fair, 'joining them because I couldn't beat

by winter to provide parking space for

units to be placed in street malls and park areas throughout the Fairgrounds. Instal-

ct 105

the Fair and its construction years, I have seen vided by the Fair and its supplementary activities,

C 1963 New York World's Fair 1964-1965 Corporation

builder of our time, Robert Moses,



into place.

"Little Old New York" will be ready by the first of the year. Federation of Malaya — foundations completed, pre-fab structure in transit. Maryland - pile driving completed, working on foundations. Structural steel

Jordan — excavation started, working

Liebmann Breweries - Rheingold's

Christ of Latter Day Saints began rising August 26, after being trucked from Salt Lake City.

National Cash Register — foundations

completed, working on utilities. Structural

Greater New York nears completion and rink for Dick Button's Ice-Travaganza un-

steel framework is completed and the three circular linked structures are clearly visible. Pepsi-Cola — piles completed and working on foundation. Structural steel work to start October 15.

SINEWS, GREEN THUMBS AND IMAGINATION TYPIFY WORKERS Surrounded by buildings which are a testimonial to the power of machinery, the

Most Structures Complete, Others Ahead of Schedule

tion's staff and consultants. Included are the Administration, Press, Security, Maintenance and Identity Buildings, two Maintenance annexes and the Southern Precinct Police Station. Two additional service structures, the Post Office and Entrance Building, are both approaching the operational stage. Other completed items include basic roads and utility systems, major tree moving and planting, and filling, shaping and grading of parking fields and other areas. The utility system alone involved 14 miles

of water mains, 130 miles of high voltage

electrical cables, 22 miles of storm and

sanitary piping, and 10 gas mains. Basic

road construction in the main exhibit area

has been finished and has passed the half-

way mark in the Lake Amusement Area.

pleted, working on foundations. Structural

steel work started.

It's a tough job with all its round structure, arches, different ceiling heights. You

(Roosevelt Avenue and Lawrence Street)

completed. Century Grill-structural steel erected. Republic of China-foundations com-

> du Pont - Structural steel erected, enclosing building. Dynamic Maturity — foundations and structural steel have been completed.

> ployee's service branch, located on

flagship well ahead of construction in Schaefer Brewing Company, F. & M. - approximately 15% completed at the present time. Steelwork 90% completed. Scott Paper Company - foundations

closed, working on finishing touches for exterior and interior work. Sinclair Refining Company - the Dinoland Pavilion is about 30% complete and expected to be finished by Octo-

tural steel work started August 23. Sweden - structural work started in

Swiss Sky Ride — foundations completed. Superstructure will start on Octo-

Switzerland — completed excavation,

terminal at 111th Street, with all day parking for 170 long distance buses and 30minute parking for 128 shorter haul buses, is now complete. Two of the Fair's four parking fields more than 20,000 cars.

In addition, the first important step was made in the program of eliminating pollu-

month, and the entire pavilion is scheduled for completion by November 1. West Virginia — working on founda-World of Food - piles completed, working on foundations, structural steel work to start September 2.

government invited me to see the Okinawa invasion and then sent me to my most dangerous assignment - just outside Hollywood, where I spent every cent I'd saved A member of Local 40 of the International Association of Bridge, Structural